EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of Compound wall and other works to DWCC in ward no-02 of yelahanka Sub division
2	Amount of Work Portion	Rs 37.47 lakhs
3	Estimated Cost	Rs 37.50 lakhs
4	Name of Contractor	Sri G Venkategowda
5	Agreement No	EE(YNK D)E-PMT- 07/W O/ 0140 /2018-19 Dt 7-3-2019
6	No and date under which work order issued	EE(YNK D)E-PMT- 07/W O/ 0140 /2018-19 Dt 7-3-2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	4/6/2019
9	Date of receipt of application in the sub division office	4/6/2019
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Cleaning site at DWCC area and laying concrete 1:4:8 concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	33 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	33 days.
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Penalty fixed Rs 50/day, for 33 days Rs 1,650
22	Remarks of the EE with the daily rate of penalty proposed	Penalty of Rs 60/day for 33 days worked Rs 1980/-

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64